

**PRIMAVERA PROJECT PLANNER**

ABC Construction Co. Classic Schedule–SortbyES,TF Frankford Bypass and Bridge

START DATE 15OCT98 REPORT DATE 15OCT98

FINISH DATE 23JUL99 RUN NO. 4

DATA DATE 15OCT98 PAGE NO. 1

ACTIVITY	ORIGINAL	REM	ACTIVITY	EARLY	EARLY	LATE	LATE	TOTAL
ID	DUR	DUR	DESCRIPTION	START	FINISH	START	FINISH	FLOAT
5	1	1	Notice to Proceed	15-Oct-98	15-Oct-98	15-Oct-98	15-Oct-98	0
10	25	25	Clearing & Grubbing	16-Oct-98	19-Nov-98	16-Oct-98	19-Nov-98	0
20	40	40	Roadway Excavation	20-Nov-98	14-Jan-99	20-Nov-98	14-Jan-99	0
30	50	50	Common Borrow	15-Jan-99	25-Mar-99	15-Jan-99	25-Mar-99	0
40	35	35	Select Borrow	15-Jan-99	4-Mar-99	5-Feb-99	25-Mar-99	15
70	20	20	Roadway Drainage	15-Jan-99	11-Feb-99	26-Feb-99	25-Mar-99	30
50	30	30	PCC Base Course	26-Mar-99	6-May-99	26-Mar-99	6-May-99	0
60	35	35	Hot-Mix Wearing Course	7-May-99	24-Jun-99	7-May-99	24-Jun-99	0
90	20	20	Landscaping	25-Jun-99	22-Jul-99	25-Jun-99	22-Jul-99	0
80	10	10	Guardrail	25-Jun-99	8-Jul-99	9-Jul-99	22-Jul-99	10
100	1	1	Project Completion	23-Jul-99	23-Jul-99	23-Jul-99	23-Jul-99	0

**Example Typical Activity ID List for a CPM Schedule**